

# Shell Exploration and Production Company (SEPCo)

## Lifted Equipment Certification Form

Shell Purchased:  Supplier: \_\_\_\_\_

Rental Equipment:  Owner (Vendor): Magnum Mud Equipment Co., Inc.

Tare Weight (lbs.): 11,400 lbs.  
(Empty weight of container, tank, part)

Working Load Limit (lbs.): 45,100 lbs.  
(Weight of liquid in tank, items in container, etc.)

Maximum Gross Weight (lbs.): 56,500 lbs.  
(Tare Weight + Working Load Limit = Max. Gross Weight)

Floor Area Loading (psf): 444 - psf  
(Allowable floor area loading for containers or buildings)


Unique Identification Number: MMECO-100-94-09 thru 12  
(For rental equipment only)

100 bbl IM 101

I certify that the above-described lifted equipment is designed for offshore dynamic lifting in accordance with the provisions of API RP2A (latest edition) and SEPCo Document OPS00 (latest edition).

  
\_\_\_\_\_  
Registered Professional Engineer (Civil or Structural)

4/30/08  
Date



Seal

Notes:

1. Owners of rental equipment shall keep a copy of this form on file for duration of equipment life and shall submit a copy to Shell upon request.
2. ISO blocks/connectors are not permitted to be used as lifting attachment points.