## Shell Exploration and Production Company (SEPCo)

## **Lifted Equipment Certification Form**

Shell Purchased: Supplier:
Rental Equipment:   Owner (Vendor): Magnum Mud Equipment Co., In
Tare Weight (lbs.): 20,000 lbs.  (Empty weight of container, tank, package, skid)
Working Load Limit (lbs.): N/A (Item to be lifted empty only) (Weight of liquid in tank, items in container, etc.)
Maximum Gross Weight (lbs.): N/A (Item to be lifted empty only).  (Tare Weight + Working Load Limit = Max. Gross Weight)
Floor Area Loading (psf):1084 lbs. psf (Allowable floor area loading for containers or buildings)
Unique Identification Number: 250-91-01 to 250-97-28 (For rental equipment only)
250 bbl. CGA Cargo Tanks
I certify that the above-described lifted equipment is designed for offshore dynamic lifting in accordance with the provisions of API RP2A (latest edition) and SEPCo Document OPS0055 (latest edition).
Registered Professional Engineer (Civil or Structural)  Date
LARRY J. DUPRE REG. NO. 19208 REGISTERED PROFESSIONAL ENGINEER IN  Notes:  1. Owners of rental equipment shall keep a copy of this form on file for duration of equipment life and shall submit a copy to Shell upon request. 2. ISO blocks/connectors are not permitted to be used as lifting attachment points.