

4'x8' Basket

Appendix G: SEPCo Lifted Equipment Certification Form

Shell Purchased:  Supplier: \_\_\_\_\_

Rental Equipment:  Owner (Vendor): Magnum Mud Equipment

Tare Weight (lbs.): 2,050#  
(Empty weight of container, tank, package, skid)

Working Load Limit (lbs.): 9,950#  
(Weight of liquid in tank, items in container, etc.)

Maximum Gross Weight (lbs.): 12,000#  
(Tare Weight + Working Load Limit = Max. Gross Weight)

Floor Area Loading (psf): 375 psf  
(Allowable floor area loading for containers or buildings)

Unique Identification Number: see below  
(For rental equipment only)

I certify that the above-described lifted equipment is designed for offshore dynamic lifting in accordance with the provisions of API RP2A (latest edition) and SEPCo Document OPS0055 (latest edition).

*John E. English*

Registered Professional Engineer (Civil or Structural)

12-7-08

Date



Seal

Notes:

1. Owners of rental equipment shall keep a copy of this form on file for duration of equipment life and shall submit a copy to Shell upon request.
2. ISO blocks/connectors are not permitted to be used as lifting attachment points.

ALL 4'X8' SOLID WALL BASKETS NUMBERS MMECO 363 THRU 680